

ID	Task Name	Duration	Start	Finish
1	AREA A LIBRARY REPAIRS	0 days	Mon 05/09/16	Mon 05/09/16
2	DRYWALL	5 days	Mon 19/09/16	Fri 23/09/16
3	PAINTING	3 days	Mon 26/09/16	Wed 28/09/16
4	MILLWORK	14 days	Mon 03/10/16	Thu 20/10/16
5	FLOORING	10 days	Mon 17/10/16	Fri 28/10/16
6	SKYLIGHTS	10 days	Mon 19/09/16	Fri 30/09/16
7	AREA B	0 days	Mon 06/10/14	Mon 06/10/14
8	FRONT ENTRANCE & OFFICES	0 days	Tue 28/06/16	Tue 28/06/16
9	MASONRY	21 days	Mon 22/09/16	Mon 19/09/16
10	STRUCTURAL STEEL	7 days	Mon 12/09/16	Tue 20/09/16
11	INTERIOR WALLS	34 days	Mon 15/08/16	Thu 29/09/16
12	MECHANICAL	36 days	Mon 05/09/16	Mon 24/10/16
13	ELECTRICAL	36 days	Mon 05/09/16	Mon 24/10/16
14	FINISHES	26 days	Mon 19/09/16	Mon 24/10/16
15	FRONT ENTRANCE	10 days	Tue 20/09/16	Mon 03/10/16
16	EXTERIOR CONCRETE	14 days	Mon 22/08/16	Tue 25/10/16
17	EXTERIOR BRICK FINISH	32 days	Mon 05/09/16	Tue 18/10/16
18	CLEAN UP	3 days	Wed 26/10/16	Fri 28/10/16
19	ELECTRICAL, MECHANICAL INSP.	2 days	Wed 26/10/16	Thu 27/10/16
20	OCCUPANCY INSP.	1 day?	Thu 27/10/16	Thu 27/10/16
21	PLAYGROUND INSP.	28 days	Mon 14/09/15	Wed 21/10/15
22	LANDSCAPING	28 days	Mon 19/09/16	Wed 26/10/16
23	PAVING	20 days	Mon 03/10/16	Fri 28/10/16
24	FUNERMAX ORDER	50 days	Mon 19/09/16	Fri 25/11/16
25	INSTALL FUNDER MAX	15 days	Mon 28/11/16	Fri 16/12/16

Project: FULTONVALE School  
Date: Wed 14/09/16

Task: [Pattern] Progress  
Split: [Pattern] Milestone

Summary: [Arrow] External Tasks  
Project Summary: [Arrow] External Milestone

Deadline: [Arrow]

Page 1