



# Modernization Update

June 10, 2014

Fultonvale School Council Annual General Meeting  
Tuesday, June 10 7 p.m.  
Administration Report

## **Modernization**

Seacans are will be on site this week for storage of furniture.

Contractors were on site on Tuesday, June 3. Final bidding for contractor will be first week of July. Tender close date is June 27th. Alberta Infrastructure should complete their review and award the contract within approximately one month.

## Over the summer

We've changed this so hazmat removal will happen sequentially, rather than all at once. I.E. as an area is shut down for demolition and renewal, asbestos abatement will begin in that area. (so only removal in the below of carpets/flooring and ceiling tile)

Summer 2014: Renovation starts in CTS lab IA, kindergarten, Room 3 & Computer Lab. Existing and new modular are relocated/placed in temporary locations for use beginning in Fall of 2014. Link between school & east moduls removed and construction of new classrooms begins. Construction starts on link to new north moduls. Construction of new gym starts.

Room 6 will become Kinder and Room 5 will become GOALS.

Room 3 renovations will begin and Computer Lab so Social Studies 8 and Math Junior High will move into the newest moduls.

Grade 4, 5, 6 moduls will be moved so any loose furniture does need to be packed up. Boxes are available in the office.

Stay tuned! We begin our awesome journey together!